

Sub-Project: Construction of Tourism-related Small Size Structures on Central Park and Lake "Tsivi" Territories in Tskaltubo Town

Municipality: Tskaltubo Municipality

Environmental Screening and

Environmental Management Plan (EMP)

World Bank Financed

Second Regional Development Project

Environmental Screening and Classification

The proposed sub-project (SP) envisages construction of small size structures for arrangement of light tourist infrastructure and development of recreational zone on Central Park and Lake "Tsivi" territories.

The SP includes:

- Construction of Tskaltubo resort management office the building in the vicinity of #7 Rustaveli Str. in Tskaltubo on a vacant land plot owned by municipality. The building is a three-storey structure with attic. At the second and third floors there are envisaged to be arranged the "French" balconies with decorative wooden railing. At the main and back façade of the building the SP envisages arranging of round shaped colons of concrete. The windows of the first floor are decorated with brick arches. The construction nicely blends with the nearby buildings and landscape;
- Arrangement of flowerpots and flowerbeds "pixel" the SP envisages arrangement of reinforced concrete quadratic flowerpots and paths. Plants will be placed in the flowerpots, trees will be planted;
- <u>Arrangement of 3D garden</u> the park is designed for children. The SP envisages arrangement of reinforced concrete circular flowerpots, where various species of plants will be placed. The SP also envisages installation of slabs;
- <u>Construction of the 3 decorative fountains (two quadrangular and one circular)</u> fountains will be interlinked with small connecting canals. Two fountains will be arranged with pergola;
- <u>Construction of decorative arches</u> arches of different shapes, with maximum height of 4.5 m, will be alternately placed on the pedestrian path;
- <u>Construction of tennis courts</u> the SP envisages construction of 4 tennis courts 2 with artificial and 2 with natural surface;
- Construction of 2 open cafés:
 - The <u>open café #1;</u> will have a circular form and is installed by using cast in situ reinforced concrete structure. The height of one-level structure will be 4.6 m with 342m² area. Reinforced concrete slabs will be installed as well.
 - ➤ Open <u>cafe #2</u> will have a round shape, metallic columns, roof, floor and cafe will be faced with wood. The height of one-level structure will be 5 m with 56m² area.
- <u>Construction of the Passages #1 and #2</u> Passages will represent wooden structures roofed with the metal plates and will be used for walking in bad weather. Recreation facilities will be arranged inside. Passages will be extended over the channel creates a pleasant relaxing environment;
- Construction of Amphitheater (an open-air venue used for entertainment and performance) amphitheater will consist of nine levels with the maximal size of 48 m length and 21.5 m width. The
 scene will be covered with semi-dome light structure and will entered the lake at 14 m with the semiround shape of 10 m;
- <u>Construction of Café</u> cafe will be located in the North part of the Lake and represents in-situ
 reinforced concrete structure of the following sizes 39.9 m length and 14 m width;
- <u>Construction of Café-peer</u> the building will represent in-situ reinforced concrete structure that is located in the North part of "Tsivi" Lake. It will enter the lake and end with a triangular platform, sides will be equilateral, of 14 m. There are to be arranged the boards and steel railing;
- Construction of boat peer it will be arranged in "Tsivi" Lake at the right bank of the lake. It is in-situ reinforced concrete structure of 18 m length and 3.6 m width. Along the bank there is to be arranged as well the reinforced concrete pier platforms of 23.2 length and 3 m width. The pier will be faced with plank;

- <u>Construction of playground for kids</u> playground for kids will include fountains and will be arranged by in-situ reinforced concrete with a plank around it;
- Construction of public toilet and shower:
 - ➤ The shower and the toilet will be arranged near the playground. The shower will have 9 operating units and the toilet will have 8 operating units. The building will be in-situ reinforced concrete structure.
 - > Two square shaped toilets will be located at the adjacent territory of Lake Tsivi. The toilet building will be constructed using metal galvanized plates and lustrous organic glass. Sewerage system of toilets will be connected to the Tskaltubo Town's sewage network.

<u>Construction of pedestrian bridges #1 and #2</u> - the bridges of 18.6m length and 2.5m width will be identical and represent the metal structure with in-situ reinforced concrete abutments.

(A) IMPACT IDENTIFICATION

Has the subproject a tangible impact on the environment?	The SP has tangible positive social impact.
What are the significant beneficial and adverse environmental effects of the subproject?	The SP has a long term positive impact on the environment through improving living conditions of the local population. Arrangement of new infra structure will Improve the tourist services of the city and attract the tourists, which will improve quality of life and optimize the social and economic development.
	The expected negative environmental and social impacts are likely to be short term and typical for small to medium scale rehabilitation works: noise, dust, vibration, and emissions from the operation of construction machinery; generation of construction waste; disruption of traffic and pedestrian access.
Does the subproject have any significant potential impact on the local or affected communities?	The long term positive social impact will be beneficial. Temporary positive impacts include short-term employment of local population in construction activities and increased earnings in services in the vicinity of the construction sites.
	The long term positive social impact will be beneficial (improvement of local population living conditions and growth of tourist flow, attraction of private sector investment in tourism infrastructure (hotels, bars, restaurants, shopping, entertainment, etc.) employment of local population).

	Negative impacts are short term and limited to the construction site. They are related to the possible disturbance described above.
What impact has the subproject on the human	The long term impact of the improved tourist
health?	services will improve quality of life and optimize
	the social development.
	Minor negative impacts are related to dust,
	emissions, noise and vibration during construction
	period.

(B) MITIGATION MEASURES

What alternatives to the subproject design have been considered and what mitigation measures are proposed?	To improve the tourist services in Tskaltubo and make the town more comfortable and attractive for tourists several alternatives have been considered Under the SP.		
	The expected negative impacts of the construction phase can be easily mitigated by demarcation of the construction site, traffic management, good maintenance of the construction machinery, observance of the established working hours, and well organized disposal of waste to the formally agreed sites.		
What lessons from the previous similar subprojects	N/A		
have been incorporated into the project design?			
Have concerned communities been involved and have their interests and knowledge been adequately taken into consideration in subproject preparation?	Tskaltubo population was informed about the upcoming urban regeneration plans in a meeting held in Tskaltubo Governor's office in town Tskaltubo (05.06.2012) and generated positive reaction of the beneficiary community.		
	Draft EMP was disclosed on the web-site of MDF. Hard copies of the document was available at the MDF and Tskaltubo municipality governance.		
	Draft EMP was discussed on the public consultation meeting on August 20, 2012. Minutes of the meeting is attached.		

(D) CATEGORIZATION AND CONCLUSION

Does don the servening outcomes				
Based on the screening outcomes,				
subproject is classified as environmental C	Category	Α		
		В		
		С		
Conclusion of the environmental screening	g:			
1. Subproject is declined				
2. Subproject is accepted				
If accepted, and based on risk assessment	, subproject pr	epara	tion requires:	
 Completion of the Environment for Small Construction and Rehabi 	•		necklist	
 Environmental Review, includir Environ 	ng developme ment Manager		Plan	

Social and Cultural Resource Screening

Soc	ial safeguards screening information	Yes	No
1	Is the information related to the affiliation and ownership status of the subproject site available and verifiable? (The screening cannot be completed until this is available)	✓	
2	Will the project reduce other people's access to their economic resources, such as land, pasture, water, public services or other resources that they depend on?		✓
3	Will the project result in resettlement of individuals or families or require the acquisition of land (public or private, temporarily or permanently) for its development?		✓
4	Will the project result in the temporary or permanent loss of crops, fruit trees and Household infra-structure (such as granaries, outside toilets and kitchens, etc)?		✓
арр	nswer to any above question (except question 1) is "Yes", then OP/BP 4.12 Involuntary licable and mitigation measures should follow this OP/BP 4.12 and the Resettlement Pomework		ment is
	Cultural resources safeguard screening information	Yes	No
5	Will the project require excavation near any historical, archaeological or cultural heritage site?		✓

If answer to question 5 is "Yes", then **OP/BP 4.11Physical Cultural Resources** is applicable and possible chance finds must be handled in accordance with OP/BP and relevant procedures provided in the **Environmental Management Framework**.

PART A: GENERAL PROJECT AND SITE INFORMATION

INSTITUTIONAL & ADM	ΛINISTRATIVE
Country	Georgia
Subproject title	Construction of Tourism-related Small Size Structures on Central Park and Lake "Tsivi" Territories in Tskaltubo Town
Scope of subproject and activity	The proposed SP envisages construction of small size structures for arrangement of light tourist infrastructure and development of recreational zone on Central Park and Lake "Tsivi" territories. The SP includes: • Construction of Tskaltubo resort management office − the building in the vicinity of #7 Rustaveli Str. in Tskaltubo on a vacant land plot owned by municipality. The building is a three-storey structure with attic. At the second and third floors there are envisaged to be arranged the "French" balconies with decorative wooden railing. At the main and back façade of the building the SP envisages arranging of round shaped colons of concrete. The windows of the first floor are decorated with brick arches. The construction nicely blends with the nearby buildings and landscape; • Arrangement of flowerpots and flowerbeds "pixel" − the SP envisages arrangement of reinforced concrete quadratic flowerpots and paths. Plants will be placed in the flowerpots, trees will be planted; • Arrangement of 3D garden − the park is designed for children. The SP envisages arrangement of reinforced concrete circular flowerpots, where various species of plants will be placed. The SP also envisages installation of slabs; • Construction of the 3 decorative fountains (two quadrangular and one circular) - fountains will be interlinked with small connecting canals. Two fountains will be arranged with pergola; • Construction of decorative arches − arches of different shapes, with maximum height of 4.5 m, will be alternately placed on the pedestrian path; • Construction of tennis courts - the SP envisages construction of 4 tennis courts. 2 with artificial and 2 with natural surface; • Construction of 2 open cafés: ▶ The open café #1; will have a circular form and is installed by using cast in situ reinforced concrete structure. The height of one-level structure will be 4.6 m with 342m² area. Reinforced concrete slabs will be installed as well.
	 Open <u>cafe #2</u> will have a round shape, metallic columns, roof, floor and cafe will be faced with wood. The height of one-level structure will be 5 m with 56m² area. <u>Construction of the Passages #1 and #2</u> – Passages will represent wooden structures roofed with the metal plates and will be used for walking in bad weather. Recreation facilities will be arranged inside. Passages will be extended over the channel creates a pleasant relaxing environment; <u>Construction of Amphitheater (an open-air venue used for entertainment and</u>

performance) - amphitheater will consist of nine levels with the maximal size of 48 m length and 21.5 m width. The scene will be covered with semi-dome light structure and will entered the lake at 14 m with the semi-round shape of 10 m; • Construction of Café - cafe will be located in the North part of the Lake and represents in-situ reinforced concrete structure of the following sizes 39.9 m length and 14 m width; • Construction of Café-peer - the building will represent in-situ reinforced concrete structure that is located in the North part of "Tsivi" Lake. It will enter the lake and end with a triangular platform, sides will be equilateral, of 14 m. There are to be arranged the boards and steel railing; • Construction of boat peer - it will be arranged in "Tsivi" Lake at the right bank of the lake. It is in-situ reinforced concrete structure of 18 m length and 3.6 m width. Along the bank there is to be arranged as well the reinforced concrete pier platforms of 23.2 length and 3 m width. The pier will be faced with plank; • Construction of playground for kids - playground for kids will include fountains and will be arranged by in-situ reinforced concrete with a plank around it; • Construction of public toilet and shower: The shower and the toilet will be arranged near the playground. The shower will have 9 operating units and the toilet will have 8 operating units. The building will be in-situ reinforced concrete structure. > Two square shaped toilets will be located at the adjacent territory of Lake Tsivi. The toilet building will be constructed using metal galvanized plates and lustrous organic glass. Sewerage system of toilets will be connected to the Tskaltubo Town's sewage network. • Construction of pedestrian bridges #1 and #2 - the bridges of 18.6m length and 2.5m width will be identical and represent the metal structure with in-situ reinforced concrete abutments. Institutional Project Team Leader Safeguard Supervision arrangements Ahmed Eiweida Darejan Kapanadze WB **Implementation** Implementing EntitY: **Local Counterpart** Contractor Supervision arrangements MDF **Technical Supervisor** (Borrower) Ltd "Dagi" "Eptisa Servicios de Ingenieria S.L. (Spain)" SITE DESCRIPTION Name of site Town Tskaltubo Describe site location The SP site is located in western Georgia, Attachment 1 . Minutes of ImereTi Region, in Tskaltubo municipality. **Consultation Meeting** Access to the construction sites from Tblisi is Attachment 2. Agreement on possible through Tbilisi-Kutaisi-Tskaltubo moto disposal of excess soil and tree way and distance from Tbilisi is approximately

	250 km.	cutting
		Attachment 3. Agreement on disposal of construction waste
Who owns the land?	Municipal Property	
Description of geographic, physical, biological, geological, hydrographic and socio-economic context Locations and distance for material sourcing, especially aggregates, water, stones?	Tskaltubo is the town located in Western Georgia, Tskaltubo - the town in Georgia, an administrati located on the bank of the river Tskaltubostskali, It was established as the town in 1959 with the 2002). It is well known as the balneotherapeutic he km distance from Kutaisi, and at 250 km distance According to the geotechnical zoning, the surve Transcaucasian intermountain plain western in intermountain trough). Tskaltubo is rich with hydro resources, the main at tributaries — rivers Tskaltubo and Gubistskali. Ground waters play immense role in formation of the survey area. Here several aqueous horizons Tskaltubo is a resort, with focus on balneothers skeletal, gynaecological and skin diseases, but since "speleotherapy", in which the cool dust-free envir pulmonary diseases (including bronchial asthma). Number of the Tskaltubo Municipality population not significantly decreased, just by 0,9%, and account to 71381 (females - 37696; males -34193). By economic activity, major part of the employed sectors: agriculture, hunting and forestry (87,8% population employed during the period of 2002-2 Average distance of transportation of local construity Water and power supply will be available at the county water and power supply systems. Some of excavated material will be backfilled and delivered from the licensed borrowing sites — estimates Some of excavated material will be backfilled and	ive center of Tskaltubo Municipality is at 120 m altitude above the sea level be population of 16,8 thousand (as of ealth resort. Tskaltubo is located at 10 from the Tbilisi City. They area is within the bounds of the holassic submersion zone (the Rior of the engineering-geological conditions and complexes are distinguished. The engineering-geological conditions and complexes are distinguished. The engineering seological conditions are d
 LEGISLATION		
Identify national &	The subproject has been classified as low risk Cate and the EMF. Tskaltubo municipal authority appro	

local legislation & permits that apply to project activity

Georgian legislation does not require any type of environmental review, approval, or permitting for the SP. Though according to the national regulatory system,

- (i) works contractor must be licensed,
- (ii) construction materials must be obtained from licensed providers,
- (iii) if contractor wishes to open quarries or extract material from river bed (rather than purchasing these materials from other providers), then the contractor must obtain licenses for extraction,
- (iv) disposal of the construction waste into a landfill or permanent placement of access inert material generated in the course of earth works in a selected location must be approved by local (municipal) governing bodies in written.

GOST and SNIP norms must be adhered.

Licenses for extraction of inert material is not required because contractor is purchasing inert material (sand) from external supplier.

The Copy of Letter of Tskaltubo municipality administration to ``Dagi`` Ltd on allocation of place for disposal of excess soil (adjacent area to the building located at 34, Chavchavadze street, Tskaltubo) and on consent on trees cutting is attached to this EMP.

The copy of Written agreement on disposal of construction waste on Kutaisi landfill between ``Dagi`` Ltd and Solid Waste Management Company of Georgia Ltd. dated September 15, 2014 is attached to this EMP

PUBLIC CONSULTATION

Identify when / where the public consultation process took place Tskaltubo population was informed about the upcoming urban regeneration plans in a meeting held in Tskaltubo Governer's office in Tskaltubo (05.06.2012)) and generated positive reaction of the beneficiary community.

Draft EMP was disclosed on the web-site of MDF. Hard copies of the document was available at the MDF and Tskaltubo municipality governance.

Draft EMP was discussed on the public consultation meeting on August 20, 2012. Minutes of the meeting is attached.

PART B: SAFEGUARDS INFORMATION

ENVIRONMENTAL	/SOCIAL SCREENING		
	Activity/Issue	Status	Triggered Actions
	A. Building rehabilitation	[] Yes No	See Section A below
	B. New construction	Yes [] No	See Section A below
Will the site	C. Individual wastewater treatment system	[] Yes No	See Section B below
activity	D. Historic building(s) and districts	[] Yes No	See Section C below
include/involve any of the	E. Acquisition of land ¹	[] Yes No	See Section D below
following?	F. Hazardous or toxic materials ²	[] Yes No	See Section E below
	G. Impacts on forests and/or protected areas	[] Yes No	See Section F below
	H. Handling / management of medical waste	[] Yes No	See Section G below
	I. Traffic and Pedestrian Safety	Yes [] No	See Section H below

¹ Land acquisitions includes displacement of people, change of livelihood encroachment on private property this is to land that is purchased/transferred and affects people who are living and/or squatters and/or operate a business (kiosks) on land that is being acquired.

² Toxic / hazardous material includes but is not limited to asbestos, toxic paints, noxious solvents, removal of lead paint, etc.

PART C: MITIGATION MEASURES

ACTIVITY	PARAMETER	MITIGATION MEASURES CHECKLIST
General Conditions	Notification and Worker Safety	 (a) The local construction and environment inspectorates and communities have been notified of upcoming activities (b) The public has been notified of the works through appropriate notification in the media and/or at publicly accessible sites (including the site of the works) (c) All legally required permits have been acquired for construction and/or rehabilitation (d) The Contractor formally agrees that all work will be carried out in a safe and disciplined manner designed to minimize impacts on neighboring residents and environment. (e) Workers' PPE will comply with international good practice (always hardhats, as needed masks and safety glasses, harnesses and safety boots) (f) Appropriate signposting of the sites will inform workers of key rules and regulations to follow.
General Rehabilitation and /or Construction Activities	Air Quality	 (a) During interior demolition debris-chutes shall be used above the first floor (b) Demolition debris shall be kept in controlled area and sprayed with water mist to reduce debris dust (c) During pneumatic drilling/wall destruction dust shall be suppressed by ongoing water spraying and/or installing dust screen enclosures at site (d) The surrounding environment (sidewalks, roads) shall be kept free of debris to minimize dust (e) There will be no open burning of construction / waste material at the site (f) There will be no excessive idling of construction vehicles at sites
	Noise	(a) Construction noise will be limited to restricted times agreed to in the permit (b) During operations the engine covers of generators, air compressors and other powered mechanical equipment shall be closed, and equipment placed as far away from residential areas as possible
	Water Quality	(a) The site will establish appropriate erosion and sediment control measures such as e.g. hay bales and / or silt fences to prevent sediment from moving off site and causing excessive turbidity in nearby streams and rivers.
	Waste management	 (a) Waste collection and disposal pathways and sites will be identified for all major waste types expected from demolition and construction activities. (b) Mineral construction and demolition wastes will be separated from general refuse, organic, liquid and chemical wastes by on-site sorting and stored in appropriate containers. (c) Construction waste will be collected and disposed properly by licensed collectors (d) The records of waste disposal will be maintained as proof for proper management as designed. (e) Whenever feasible the contractor will reuse and recycle appropriate and viable materials (except asbestos)
Traffic and Pedestrian Safety	Direct or indirect hazards to public traffic and pedestrians by construction activities	 (a) In compliance with national regulations the contractor will insure that the construction site is properly secured and construction related traffic regulated. This includes but is not limited to Signposting, warning signs, barriers and traffic diversions: site will be clearly visible and the public warned of all potential hazards Traffic management system and staff training, especially for site access and near-site heavy traffic. Provision of safe passages and crossings for pedestrians where construction traffic interferes. Adjustment of working hours to local traffic patterns, e.g. avoiding major transport activities during rush hours or times of livestock movement Active traffic management by trained and visible staff at the site, if required for safe and convenient passage for the public. Ensuring safe and continuous access to office facilities, shops and residences during renovation activities, if the buildings stay open for the public.

PART D: MONITORING MANAGEMENT PLAN

Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
			CONSTRUCTION	I PHASE		
Supply with construction materials	Purchase of construction materials from the officially registered suppliers	In the supplier's office or warehouse	Verification of documents	During conclusion of the supply contracts	To ensure technical reliability and safety of infrastructure	MDF, Construction supervisor
Transportation of construction materials and waste Movement of construction machinery	Technical condition of vehicles and machinery Confinement and protection of truck loads with lining Respect of the established hours and routes of transportation	Construction site	Inspection	Unannounced inspections during work hours and beyond	Limit pollution of soil and air from emissions; Limit nuisance to local communities from noise and vibration; Minimize traffic disruption.	MDF, Construction supervisor, Traffic Police

Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
Earth works	Temporary storage of excavated material in the pre-defined and agreed upon locations; Backfilling of the excavated material and/or its disposal to the formally designated locations; In case of chance finds immediate suspension of works, notification of the Ministry of Culture and Monument Protection, and resumption of works exclusively upon formal consent of the Ministry.	Construction site	Inspection	In the course of earth works	Prevent pollution of the construction site and its surroundings with construction waste; Prevent damage and loss of physical cultural resources	MDF, Construction supervisor

Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
Sourcing of inert material	Purchase of material from the existing suppliers if feasible; Obtaining of extraction license by the works contract and strict compliance with the license conditions; Terracing of the borrow area, backfilling to the exploited areas of the borrow site, and landscape harmonization; Excavation of river gravel and sand from outside of the water stream, arrangement of protective barriers of gravel between excavation area and the water stream, and no entry of machinery into the water stream.	Borrowing areas	Inspection of documents Inspection of works	In the course of material extraction	Limiting erosion of slopes and degradation of ecosystems and landscapes; Limiting erosion of river banks, water pollution with suspended particles and disruption of aquatic life.	MDF, Construction supervisor
Generation of construction waste	Temporary storage of construction waste in especially allocated areas; Timely disposal of waste to the formally designated locations	Construction site; Waste disposal site	Inspection	Periodically during construction and upon complaints	Prevent pollution of the construction site and nearby area with solid waste	MDF, Construction supervisor

Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
Traffic disruption and limitation of pedestrian access	Installation of traffic limitation/diversion signage; Storage of construction materials and temporary placement of construction waste in a way preventing congestion of access roads	At and around the construction site	Inspection	In the course of construction works	Prevent traffic accidents; Limit nuisance to local residents	MDF, Construction supervisor
Workers' health and safety	Provision of uniforms and safety gear to workers; Informing of workers and personnel on the personal safety rules and instructions for operating machinery/equipment, and strict compliance with these rules/instructions	Construction site	Inspection	Unannounced inspections in the course of work	Limit occurrence of on- the-job accidents and emergencies	MDF, Construction supervisor
	<u></u>		OPERATION P	HASE		
Regular operation and maintenance of the provided light infrastructure	Effective contractual arrangements with private operators of the light tourist infrastructure in place; Good technical condition of the provided light tourist infrastructure; Waste management.	Central Park in Tskaltubo	Inspection	Throughout operation of the Park	Prevent malfunctioning of public WCs and disruption of water supply. Prevent deterioration and littering of the Park.	Tskaltubo municipality

Attachment 1: Minutes of the Public Consultation Meeting

Public Consultation Meeting Minutes on Environmental Management Plans

For Urban Development Sub-Projects in Tskaltubo

Tskaltubo

August 20, 2012

In order to discuss the environmental documentation prepared for the projects envisgaed under the Imereti Regional Development Project Tskaltubo Urban Development Sub-Project, on August 20, 2012 a meeting was held at the Tskaltubo Municipality Conference Hall.

The inhabitants were informed about the public consultation in advance as the respective Statements were placed at the information boards of Gamgeoba building.

At the meeting were discussed the works with regard to the project as well as the expected impacts on environment and health of the people. There were discussed also the mitigation measures in order to minimize the potential negative impacts in the process of the project implementation. The attendees were informed about their rights and possible involvment in the construction process. In the process of the discussions concerning the Environmental Management Plans, those present were enabled to pose questions and express their critical attidtudes in order to influence the plan finalization process.

Public Consultation was attended by attorneys of the territorial entities of Tskaltubo Municipality and representatives of population, as well as representatives of MDF.









Irakli Kaviladze, Environmental Consultant of the MDF presented to the attendees the draft Environmental Management Plans (EMP) for the Tskaltubo Urban Development Sub-Project.

The meeting was opened by Nino Patarashvili, representative of the Municipal Development Fund of Georgia, she informed the attendees of the meeting about importance of the Urban Development Project in Tskaltubo in terms of improvement the social and economic conditions in the region and the Municipality.

At the meeting were discussed the works with regard to the project as well as the expected impacts on environment and health of the people. There were discussed also the mitigation measures in order to minimize the potential negative impacts in the process of the project implementation. The attendees were informed about their rights and possible involvment in the construction process.

The following main topics were presneted during the meeting:

- Brief description of existing situation;
- Reviewing and analysis of design-construction solutions;
- Analysis of the existing environmental condition on the project sites;
- Evaluation and analysis of possible negative impact on environment;
- Mitigation measures, Environmental Management and Monitoring;
- Expected involvement of population in monitoring of construction process.

The presentation was followed by debates. the Q&A session is given in annex in the form of the table #1.

Q&A session:

Circle Road in Tskaltubo Town; Rehabilitation of Roads, Foot Paths and Stormwater Drain System of Central Park and Lake "Tsivi" in Tskaltubo Town; Arrangement of Irrigation System and Landscaping of Central Park and Lake "Tsivi" Territory in Tskaltubo Town; Rehabilitation of Lake "Tsivi" and Water Channels In Tskaltubo Town;	Question/Comment	Comments
administrative buildings mean? The project implementation area is only the Tskaltubo park or other areas will also be subject to rehabilitation? As we have already mentioned, the Tskaltubo project includes eight sub-projects, which are as follows: Restoration of Existing Buildings and Small Size Pedestrian Bridges in central part of Tskaltubo Town; Construction of Destination Management Office and Tourism-related Small Size Structures on Central Part, Park and Lake "Tsivi" Teritories in Tskaltubo Town; Rehabilitation of Water Supply and Sewerage System in central part of Tskaltubo Town; Rehabilitation of Road Pavement and Stormwater Drain System of Circle Road in Tskaltubo Town; Rehabilitation of Roads, Foot Paths and Stormwater Drain System of Central Park and Lake "Tsivi" in Tskaltubo Town; Arrangement of Irrigation System and Landscaping of Central Park and Lake "Tsivi" Territory in Tskaltubo Town; Rehabilitation of Lake "Tsivi" and Water Channels In Tskaltubo Town;	Will the local population be employed?	project implementation will be carried out by the Contractor which will be identified by the Bidding. According to the World Bank requirements in the process of selecting the employees if the
only the Tskaltubo park or other areas will also be subject to rehabilitation? Restoration of Existing Buildings and Small Size Pedestrian Bridges in central part of Tskaltubo Town; Construction of Destination Management Office and Tourism-related Small Size Structures on Central Part, Park and Lake "Tsivi" Teritories in Tskaltubo Town; Rehabilitation of Water Supply and Sewerage System in central part of Tskaltubo Town; Rehabilitation of Road Pavement and Stormwater Drain System of Circle Road in Tskaltubo Town; Rehabilitation of Roads, Foot Paths and Stormwater Drain System of Central Park and Lake "Tsivi" in Tskaltubo Town; Arrangement of Irrigation System and Landscaping of Central Park and Lake "Tsivi" Territory in Tskaltubo Town; Rehabilitation of Lake "Tsivi" and Water Channels In Tskaltubo Town;		
Rehabilitation of Outdoor Lightings of Circle Road, Central Park and Lake "Tsivi" Territory in Tskaltubo Town.	only the Tskaltubo park or other areas	sub-projects, which are as follows: Restoration of Existing Buildings and Small Size Pedestrian Bridges in central part of Tskaltubo Town; Construction of Destination Management Office and Tourism-related Small Size Structures on Central Part, Park and Lake "Tsivi" Teritories in Tskaltubo Town; Rehabilitation of Water Supply and Sewerage System in central part of Tskaltubo Town; Rehabilitation of Road Pavement and Stormwater Drain System of Circle Road in Tskaltubo Town; Rehabilitation of Roads, Foot Paths and Stormwater Drain System of Central Park and Lake "Tsivi" in Tskaltubo Town; Arrangement of Irrigation System and Landscaping of Central Park and Lake "Tsivi" Territory in Tskaltubo Town; Rehabilitation of Lake "Tsivi" and Water Channels In Tskaltubo Town;

იმერეთის რეგიონული განვითარების პროექტი ქ. წყალტუზოში დაგეგმილი ქვეპროექტების გარემოსდაცვითი დოკუმენტაციის საჯარო განხილვა

შეხვედრაზე დამსწრეთა სია

ქ. წყალტუბო


20.08.2012 წ.

#	სახელი და გვარი	მოქალაქე/ორგანიზაცია	საკონტაქტო ინფორმაცია	ხელმოწერა
	つってがをもっ とっとがりかくつ	Bullyton J. Byrgaya. Wills	577965511	0.6619
	6300 publica	Anomy Frank 1. 64-18972m	551447244	200
3.	34 usur 82 fe ste sur	f. will	5353598 2 n	Sees
4.	93150 6/655/24.dg	1- 200 62 gar 313 c-20 20 of	555509100	9.6%
5.	nhugh Sissas	J. Byogo 78 m. Sohomand & WX		152
6.	Emphis dy has bondy	J. By Spylong on J. 1º 6/19 30 00 00 00 00 00 00 00 00 00 00 00 00 0	591221592	& Dyng
7.	go Johns By Togolson	1. By 2085/20 125- 123. Log LESTING	598 29CB28	3. Magridod

#	სახელი და გვარი	მოქალაქე/ორგანიზაცია	საკონტაქტო ინფორმაცია	ხელმოწერა
8.	ಕರ್ನಾ ಕ್ರಾವೂರ್ಯ್ವಾಪಾರ್	3(0)03 "පියලාරිස් හිරිකර් කල්ලේ හාලමාරිලයි?"	1 Frank 1985 & 6 8 ps	3/10.
9.	Sangy weller	Byss grand and more grands	1. 54000 John 3 maggad	010
10.	32/201 Bb3200	Sychological and the solution of the	1-N4 3/19 577 600300 1 1 600 00000 00000000000000000000000	1
11.	whom formatis	Christer & Congradity of the	1-5410 Hl A.S. 278-1675-	Julie w
12.	200 go 2077	Sig Horn signification after the total	3. 840 costo - 6ms.	o pro-
13.	aspert forts	के केन्यान मुक्तान क्षित्राचेन भीत. इ. क्ष्मिन्यान क्ष्मिन	JESSPIDE ASSES FRANCISCO	216-M
14.	asth grelles	3- 30 any Cally Us	ESTENT STATE	efy
15.	6-6- 5-6663	State of her deline	557-33-83-82	5 last
16.	avon Fzognhad	Syciand Inchience	595 90 89 44	cr. Hz
17.	es- 19100354	803 - 2 1 last 1 1746, -50	568-27-27-64.	e. 17:54

#	სახელი და გვარი	მოქალაქე/ორგანიზაცია	საკონტაქტო ინფორმაცია	ხელმოწერა
18.	3200 pm C	Bul 303 819 64 grob3060	577528158	o. In The
19.	and sporty tym	South Light What ships	598 1488 39	other
20.	as de-	on Joseph Hand Hand Albert	598 83491	A.
21.	Can partinguage	sylvasing 25	5 98 588 581	on dies
22.				
23.				
24.				
25.				
26.				
27.				

Attachment 2: Letter of Tskaltubo municipality administration to ``Dagi`` Ltd on allocation of place for disposal of excess soil (adjacent area to the building located at 34, Chavchavadze street, Tskaltubo) and on consent on trees cutting



Attachment 3: Written agreement on disposal of construction waste on Kutaisi landfill between "Dagi" Ltd and Solid Waste Management Company of Georgia Ltd. dated September 15, 2014.

მომსახურების ხელშეკრულება N95

15.09.2014 A endagnaba შ.პ.ს. "საქართველოს შეარი ნარჩენების მართვის კომპანია", მისი დირექტორის გიორგი შუხოშეილის სახით, (შემდგომში წოდებული როგორც "შემსრულებელი") ერთის მხრიე და შას "დაგი" მიხი დირუქტორის მიხეილ შარანგიას სახით, მეორის მხრიე, საქართველოს მოქმედი კანონმლებლობისა და საწარმოს წესდების მე-8 მუხლის მე-7 პენქტის შეხაბაშისად. ურთიერთ შეთანხმების საფუძევლზე დებენ ხელშეკრულებას შემდეგზე

მუხლი I. ხელშეკრულების საგანი

I.I შემხრულებელი დამკვეთის მოთხოვნისა და შემსრულებელი ორგანიზაციის 2014 წლის 10 აპრილის №01-5/24 ბრისანებისა და 2014 წლის 08 ივლისის №8-ო ბრძანების საფუძველზე, ახორციელებს დაახლოებით 150 (ას ორმოცდაათი) ტონა "საშშენებლო-ინერტული და მასთან გათანაბრებული ნარჩენის (მიწა, მიწანარევი, ინერტული მახალა და სხვა)"განთავსების მომხახურებას, "მემხრულებლის ბალანსზე რიცხული ქ ქუთაისის შეარი საცოფიცხოვრებო ნარჩენების პოლიგონზე (შემდგომში "მომხახურება").

მუხლი 2. ხელშეკრულების პირობები

2.1 შემსრულებელი ვალდებულია დროულად და ხარისხიანად მოემხახუროს დამკვეთს და უზრუნველუოს "სამშენებლო-ინერტული და მასთან გათანაბრებული ნარჩენის (მიწა, მიწანარვვი, ინერტული მასალა და სხვა)" ნაგავსაყრელზე განთავსების მომსახურების გაწევა.

შემსრულებელი ეალდებულია აღნიშნული მომსახურების დამკეთისათვის უზრუნველყოს წინამდებარე ხელშეკრულების გაფორმებიდან - 2014 Vლის 31 დეკემბრამდე.

2.2 დამკვეთი ვალდებულია ხელშეკრულებით განსაზღერულ ვაღაში და პირობებით გადაუხადოს შემსრუდებელს მომსახურების განსაზღერული ღორებულება

მუხლი 3. მხარეთა უფლება-მოვალეობები

3.1 შემხრულებელი ვალდებულია:

3.1.1 დროელად და ხარისხიანად განახორციელოს 1.1 მუხლში აღნიშნული მომსახურება.

3.12 მომსახურების გაწვეისას დაიცვას საერთაშორისო სტანდარტებითა და ტექსიკური რეგლამენტებით განსაზღერული პირობები, ნარჩენის ნაგავსაურელზე განთავსების მიზნით.

3.2 შემსრულებელს უფლება აქეს:

32.1 ხელშეკრულებით განსაზღვრულ ვადაში დამკვეთისაგან მოითხოვოს მომსახურების ღირებულების დროულად გადახდა. 322 დამკეეთისაგან მოითხოვოს წინამდებარე ხელშეკრულების პირობების დაცვა.

33 დამკვეთი ცალდებულია:

33.1 ხელშეკრულებით განსაზღვრულ ეადაში და პირობებით გადაუხადოს შემსრულებელს მომსახურების ცირებულება.

შეარი საყოფაცეხოერებო ნარჩენების შემსრულებლის კუთუნილ ნაგაესაურელზე ნარჩენის შემოტანა უზრუნეელეოს სასანძო და უსაფრთხოების ნორშების დაცვით.

დამკვეთი---

3.4 დამკვეთს უფლება აქეს:

3.4.1 მოითხოვოს შემსრულებლისაგან უხარისხოდ გაწვული მომსახურების გამოსწორება.

3.4.2 მოითხოეოს შემხრულებლისაგან წინამდებარე ხელშეკრულების პირობების

3.43 შემსრულებლის მიერ წინამდებარე ხელშეკრულების შეუსრულებლობის ან შემთხვევაში წვრილობითი ფორმით, აცნობოს შესრულების არასათანადოდ შემსრულებელს.

3.4.4 მხარეები ვალდებულნი არიან დროულად და ჯეროენად შეახრულონ

წინამდებარე ხელშეკრუ**ლებით** ნაკიხრი ვალდებულებები.

მუხლი 4. ანგარიშხწორება და ხელშეკრულების ღირებულება

4.1 გასაწევი მომსახურების ღირებულება განისაზღვრება ვროვნულ ვალუტაში.

"სამშენებლო-ინერტული და მასთან გათანაბრებული 4.2 1 (ერთი) ტონა ნარჩენის (მიწა, მიწანარევი, ინერტული მახალა და სხვა)" "მემხრულებლის კუთენილ შეარი საეოფაცასოვრებო ნარჩენების პოლიგონზე განთავსების მომსახურების ლირებულება შეადგენს 10 (ათი) ლარს დღგ-ს ჩათვლით. დამკვეთი, შემსრულებლის მიერ გისაწვეი მომსახურების შესაბამის ანაზღაურებას უზრუნველეოცს მეარი მუნიციპალური ნარჩენების ნაგავსაყრელზე, ყოველთვიურად ფაქტიურად შეტანილი ნარჩენის სავრთო მოცულობის შესაბამისად.

43 დამკვეთი ეალდებულია ჩარიცხოს თანხა შემხრულებლის საბანკო ანგარიშზე შესაბამისი ანგარიშ-ფაქტურისა და კონკრეტულად გაწეული მომსახურების გაწეეის

მიდება-ჩაბარების აქტის გაფორმებიდან 10 (ათი) კალუნდარულ დღუში.

4.4 შემსრულებლის მიერ წინამდებარე ხელშეკრულებით ნაკისრი ვალდუბულებების შესრულების შემდეგ მხარუები ადგუნენ მომსახურების გაწეეის მიღებანაბარების აქტს, რაც აღასტურებს შემსრულებლის მიერ ნაკისრი ვალდებულებების

ჯეროვნად შესრულებას.

4.5 შემსრულებლის მხრიდან მომსახურების გაწედის მიღება-ნაბარების აქტს ხვლს აწერს შემხრულებლის სტრუქტურული ერთეულის - რვგიონული მართვის დეპარტამენტის უფროსი კოორდინატორი (რეგიონული მართვის საკითხებში იმერეთის რუგიონში) – გიორგი საევარელიძე.

მუხლი 5. ხელშეკრულების მოქმედების ვადა და მისი შეწყვეტის წესი

5.1 წინამდებარე ხელშეკრულება ძალაში შედის მხარეთა მიერ მისი ხელმოწერის მომენტიდან და მოქმედებს მხარეთა მიერ ნაკისრი ვალდებულებების სრულად და ჯეროენად შესრულებამდე - 2014 წლის 31 დეკემბრამდე.

52 ხელშეკრულების ეადამდე შეწყვეტა მხარეებს არ შეწყვეტამდე შესასრულებული ვალდებულების შესრულების ხელშეკრულების

მოვალეობისაგან.

მუხლი 6. სადავო საკითხების მოგვარება დამკვეთხა და შემხრულებელს შორის წინამდებარე ხელშეკრულების რვალიზაციისას წარმოშობილი სადავო საკითხები წესრიგდება მხარეთა შეთანხმებით, ხოლო შეთანხმების მიუღწევლობის შემთხვევაში სადავო საკითხს zahahagiagh bahadamagen.

დამკვეთი-

მუხლი 7. დასკვნითი დებულებები

7.1 წინამდებარე ხელშეკრულების ჯელა მუხლი და დანართი წარმოადგენს მის

განუყოფელ ნაწილს.

7.2 წინამდებარ**ე ხელშეკრულებაში** ც**ვლილე**ბის შეტანა შეიძლება მოხდეს მხოლოდ მხარეთა შეთან**ხმებით, რომ**ვლიც უნდა იეოს წერილობითი. ზეპირ გარიგებებს ძალა არა აქვთ.

7.3 წინამდებარე ხელშეკრულება შედგენილია 2 (ორი) თანაბარი იურიდიული ძალის მქონე ეგზემპლარად ქართულ ენაზე. ერთი ეგზემპლარი გადაეცემა დამკვეთს, ხოლო ერთი ეგზემპლარი ინახება შემსრულებელთან.

მუხლი 8. მხარეთა რეკვიზიტები და ხელმოწერები:

შემსრულებელი:

შას "საქართველოს მყარი ნარჩენების მართვის კომპანია", იურიდიული მის, ქარბილისი, ალკაზბეგის №12, ფაქტიური მის: ქ. თბილისი, ანა პოლიტკოვსკაიას ქ. №10 მე-4 სართული, საიდვნტიფიკაციო კოდი: 404942470, საბანკო რეკეიზიტები: ბანკი: სს "თიბისი ბანკი", ბანკოს კოლი: TBCBGE22, ანგარიშის ნომერი: GE51TB7161936080100005.

bager Berged

გიორგი შუხოშვილი

დამკვეთი:

"მპს "დაგი", იურიდიული მისამართი: საქართველო, ქ. თბილისის საბურთალოს რაიონში, მიცკევიჩის ქ.№29, მე-2 და მე-3 კორპ<u>ქათლეს ე</u>იფიკაციო კოდი: 205022134.

ხელმოწერა

ეილ შარანგია