



**LEPL MUNICIPAL DEVELOPMENT
FUND OF GEORGIA**

Reconstruction/Rehabilitation of Telavi N 2 Public School

(Telavi Municipality)

Environmental and Social Screening Report and Environmental and Social Management Plan

WORLD BANK FINANCED

INNOVATION, INCLUSION AND QUALITY PROJECT (GEORGIA I2Q PROJECT)

Tbilisi, Georgia

Updated September 2023

Subproject description

Rehabilitation of Telavi N2 Public School in Telavi Municipality is one of the sub-projects (SP) implemented under the Innovation, Inclusion and Quality Project (Georgia I2Q Project).

The SP site object is located in Kakheti in the city Telavi (cadaster code 53.20.35.238). The area of the territory is 10 296 m². Access to the SP site is possible through Kakheti Highway and distance from Tbilisi is 95 km. The land plot of the SP site is under the State ownership.

In accordance to the revised scheme of seismic regions of the territory of Georgia, the SP site falls in the 8-point seismic activity zone according to the MSK64 scale (Order of the Minister of Economic Development of Georgia No. 1-1/2284, October 7, 2009, Tbilisi). Study of the structural integrity of the school building was carried out in October 2021. Recommendations on the need for building reinforcement informed development of the school rehabilitation design. On November 7, 2022, the design passed expert examination by the accredited company (Expertiza LLC.).

According to the current data, there are 431 students in the school, among them there are 12 pupils with special educational needs. The building is three-storied and has a semi-basement. The school has a concrete paving around the building which is not in normal condition and needs to be replaced as part of the rehabilitation. The walls are fragmentarily damaged by falling paint and plaster. Wooden doors arranged in classrooms that are damaged and in need of restoration. Electricity, gas, water, sewerage, everything works satisfactorily except the boiler, however all of the listed utilities need rehabilitation.

Existing asphalt layer that connects yard to the school will be demolished and replaced, for which concrete curbs will be installed. The school yard will be upgraded. This will include the creation of pathways surfaced with decorative tiles, as well as the installation of lighting poles and decorative benches designed for the use by persons with disabilities.

The SP foresees the implementation of the following works:

- Preparatory works (fencing of the construction site, installation of temporary structures such as WCs, changing rooms for the workers, storages for materials as well as household and hazardous waste disposal sites);
- Rehabilitation of the main building (interior plastering and painting, replacement of doors);
- Demolition of the existing boiler building and construction of the new one;
- Rehabilitation of the external utility networks and installation of the new ones (water supply, sewage, gas, heating, ventilation and electrical networks);
- Installation of fire alarm and firefighting system;
- Upgrading of the school's adjacent territory, including (arrangement of pathways, external lighting, benches).

Due to works, 1,226 m³ of soil will be excavated, of which 340 m³ is topsoil. In accordance with the requirements of the technical regulations approved by the Resolution N424 of the Government of Georgia dated December 31, 2013, the topsoil will be temporarily stored on the construction site. The excavated soil will be fully reused on the site for landscaping purposes, such as the external perimeter of the sports square, the foundation of the fence, the green layer of the park to be arranged in the school, and the leveling of the greenery and other surfaces.

There are 86 broadleaf and coniferous plants located in the territory. According to the design of rehabilitation works, 8 trees will have to be cut – 4 of which is Mediterranean cypress (*Cupressus sempervirens*), one - Crepe myrtle (*Lagerstroemia*), one Tilia dasystyla (*Tilis caucasica*), one Apple (*Malus spp*), and one Fig (*Ficus carica*). None of these species belong to the Red List of Georgia. Before starting construction works, the contractor shall obtain tree-cutting permission from Telavi City Hall. The trees shall be cut under the supervision of a designated

specialist.

The SP does not involve land acquisition or physical relocation, nor does it result in economic displacement (e.g. for formal or informal vendors). In case renovation activities have to be undertaken in parallel with the teaching process, the staff of the school and the children will be temporarily moved to the Telavi N8 schools. MES will ensure all temporary arrangements for teaching and transportation of students to the alternative locations. Special attention will be given to the vulnerable/minority groups.

The nearest residential building to the school is approximately in 13 m distance.

Environmental and Social Screening

(A) IMPACT IDENTIFICATION

<p>Does the sub-project have tangible impact on the environment?</p>	<p>The SP will have a modest negative environmental impact.</p> <p>The main impact will be related to the construction phase, which includes works for rehabilitation and reconstruction of the school building, demolition of the existing boiler building and construction of the new one, rehabilitation of the external engineering networks and installation of the new ones, landscaping of the school territory, rehabilitation of the entryway and construction of the pathways.</p>
<p>What are the significant beneficial and adverse environmental effects of sub-project?</p>	<p>The expected negative environmental impact will have short-term character and will be typical for small-scale construction works in modified landscape: noise, dust, vibration, and emissions from the operation of construction machinery; generation of construction waste. The later impacts are related to the generation of waste from maintenance of the school which will be managed by the local municipality.</p> <p>The SP is located in the area with modified environment. Therefore, the impact will be transitory and insignificant (noise, emissions, construction waste, temporary disturbance of traffic and access, etc.).</p> <p>In operation phase proper management of generated solid waste should be ensured to reduce impact on the environment.</p>
<p>May the sub-project have any significant impact on the local communities and other affected people?</p>	<p>The SP is expected to have a long-term positive social impacts, as the local residents will be able to have access to the modern school, which will be also be adapted for persons with disabilities.</p> <p>Ultimate goal of the SP is to improve the quality and conditions of education for children in Telavi town. Reconstruction of the school will bring immediate benefits to its users through improved learning spaces, playgrounds, everyday learning activities and in general infrastructure and living conditions. The long-term social impact will be beneficial, as local children and teachers in school will be provided with improved educational and working conditions, increased income of population during the implementation (employment of workers), and after the construction.</p> <p>The SP will create temporary and some permanent job opportunities for the local population (both men and women), as they could be employed during rehabilitation and maintenance. Availability of modern school in the community will allow more people (especially those having school age children) to stay in the town of Telavi.</p> <p>Negative impact is short term and limited to the construction site. It is related to the possible disturbance described above.</p> <p>In case renovation activities have to be undertaken in parallel with the teaching process, an option of temporary moving the teaching process to Telavi N8 public school. If the latter is impossible, the renovation activities will be limited to a part of the school building that is made inaccessible to schoolchildren (e.g. renovation in carried out on one floor of the building while teaching is carried out on another only). Personal protective equipment will be applied during implementation of</p>

works.

The SP envisages adaption of the school building to make available servicing of persons with disabilities.

The SP doesn't envisage land take or resettlement, as well as economic displacement (for example, for formal or informal vendors).

(B) MITIGATION MEASURES

<p>Were there any alternatives to the sub-project design considered?</p>	<p>As the SP envisages rehabilitation of the existing school building, alternatives regarding the SP design were not considered.</p>
<p>What types of mitigation measures are proposed?</p>	<p>The expected negative impacts of the construction phase can be easily mitigated through proper management of construction activities. The contractor will be responsible for the waste disposal at the permitted location, use the quarry materials from the licensed quarries only or obtain materials only from licensed providers, prevent water and soil from pollution (fuel spills due to equipment failure, concrete spills etc.), avoid disturbance of population (noise, dust, emissions) through proper work/supplies scheduling, traffic management, and good maintenance of the construction machinery.</p> <p>Revision of vehicles will be required to ensure that there is no leakage of fuel and lubricating materials, all machinery will be maintained and operated such that all leaks and spills of materials will be minimized, the contractor will be required to organize and cover material storage areas. The material storage sites will be protected from washing out during heavy rainfalls and flooding through covering by impermeable materials; car maintenance points will not be located within 50 m of any watercourse.</p> <p>During SP implementation, warning signs will be used, and traffic will be managed around the work sites.</p> <p>Community health and safety will be an issue during the construction phase as residential buildings are located near the project site. The contractor will be responsible for taking specific measures to mitigate the impact on locals, including informing the affected population on the upcoming works and any temporary disruptions of municipal services, limiting working hours to daytime, limiting the speed of moving construction vehicles & machinery, minimizing noise & dust emissions, etc.</p> <p>In case renovation activities have to be undertaken in parallel with the teaching process, the staff of the school and the children will be temporarily moved to Telavi N8 school. The Ministry of Education and Science (MES) will ensure all temporary arrangements for teaching and transportation of students to the alternative locations. Special attention will be given to the vulnerable/minority groups.</p> <p>No major hazards are expected during the renovation works, as long as proper construction practices and safety procedures are applied. School rehabilitation activities will be undertaken preferably during summer months (non-operation period for school) to minimize hindering the teaching process and to eliminate the risk of accidents involving children.</p>
<p>What lessons from the previous similar projects have been incorporated into the</p>	<p>MDF has a broad experience in the implementation of reconstruction / rehabilitation for medium and large-scale buildings (including public schools and kindergartens) roads and streets financed by various donor organizations. Based on lessons learned from previous similar projects, design envisages not only the rehabilitation of the</p>

sub-project design?	<p>school, but also the improvement of heating, ventilation and fire control system, hot water supply, lighting systems and reference energy saving potential, implementation of energy efficiency improvement measures.</p> <p>The infrastructure of the school will be adapted for receiving and servicing of persons with disabilities.</p>
Have concerned communities been involved and have their interests and knowledge been adequately taken into consideration in sub-project preparation?	<p>The request for this SP came from local Educational Resource Center, taking into consideration the current needs and priorities of the local population.</p> <p>On April 11 , 2023, the Municipal Development Fund of Georgia (MDF) and the Ministry of Education and Science of Georgia (MoES) organized public consultation to discuss the Project and Environmental and Social Screening Report, Environmental, and Social Management Plan prepared for the sub-project “Reconstruction/Rehabilitation of Telavi N2 Public School”. The meeting was carried out in the Telavi N2 public school building, Telavi Municipality. The specific place was selected according to the project specification. Consultation meeting details (date, time and contact information) were included in the announcement. The announcements were posted on the streets near the SP territory, as well as on the school information board and on the websites of the MDF and MoES.</p>

(C) CATEGORIZATION AND CONCLUSION

Conclusion of the environmental screening:

1. Subproject is declined
2. Subproject is accepted

Subproject preparation requires:

1. Completion of the Environmental and Social Management Checklist For Small Construction and Rehabilitation Activities
2. Environmental and Social Review, including development of Environmental and Social Management Plan

Social and Cultural Resource Screening of SP

Social safeguards screening information		Yes	No
1	Is the information related to the affiliation, ownership and land use status of the sub-project site available and verifiable? (The screening cannot be completed until this is available)	X	
2	Will the sub-project reduce people's access to their economic resources, such as land, pasture, water, public services, sites of common public use or other resources that they depend on?		X
3	Will the sub-project result in resettlement of individuals or families or require the acquisition of land (public or private, temporarily or permanently) for its development?		X
4	Will the project result in the temporary or permanent loss of crops, fruit trees and household infra-structure (such as ancillary facilities, fence, canal, granaries, outside toilets and kitchens, etc.)?		X
If answer to any above question (except question 1) is "Yes", then OP/BP 4.12 Involuntary Resettlement is applicable and mitigation measures should follow this OP/BP 4.12 and the resettlement Policy Framework			
Cultural resources safeguard screening information		Yes	No
5	Will the project require excavation near any historical, archaeological or cultural heritage site?		X
If answer to question 5 is "Yes", then OP/BP 4.11 Physical Cultural Resources is applicable and possible chance finds must be handled in accordance with OP/BP and relevant procedures provided in the Environmental and Social Management Framework.			

Environmental and Social Management Plan

PART A: GENERAL PROJECT AND SITE INFORMATION

INSTITUTIONAL & ADMINISTRATIVE	
Country	Georgia
Project title	INNOVATION, INCLUSION AND QUALITY PROJECT (GEORGIA I2Q PROJECT)
Sub-Project title	Reconstruction/Rehabilitation of Telavi N 2 Public School
Scope of site-specific activity	<p>Rehabilitation of Telavi N2 Public School in Telavi Municipality is one of the sub-projects (SP) implemented under the Innovation, Inclusion and Quality Project (Georgia I2Q Project).</p> <p>The SP site object is located in Kakheti in the city Telavi (cadaster code 53.20.35.238). The area of the territory is 10 296 m². Access to the SP site is possible through Kakheti Highway and distance from Tbilisi is 95 km. The land plot of the SP site is under the State ownership.</p> <p>In accordance with the revised scheme of seismic regions of the territory of Georgia, the SP site falls in the 8-point seismic activity zone according to the MSK64 scale (Order of the Minister of Economic Development of Georgia No. 1-1/2284, October 7, 2009, Tbilisi). Study of the structural integrity of the school building was carried out in October 2021. Recommendations on the need for building reinforcement informed development of the school rehabilitation design. On November 7, 2022, the design passed expert examination by the accredited company (Expertiza LLC.).</p> <p>According to the current data, there are 431 students in the school, among them there are 12 pupils with special educational needs. The building is three-storied and has a semi-basement. The school has a concrete paving around the building which is not in normal condition and needs to be replaced as part of the rehabilitation. The walls are fragmentarily damaged by falling paint and plaster. Wooden doors arranged in classrooms that are damaged and in need of restoration. Electricity, gas, water, sewerage, everything works satisfactorily except the boiler, however all of the listed utilities need rehabilitation.</p> <p>Existing asphalt layer that connects yard to the school will be demolished and replaced, for which concrete curbs will be installed. The school yard will be upgraded. This will include the creation of pathways surfaced with decorative tiles, as well as the installation of lighting poles and decorative benches designed for the use by persons with disabilities.</p> <p>The SP foresees the implementation of the following works:</p> <ul style="list-style-type: none">• Preparatory works (fencing of the construction site, installation of temporary structures such as WCs, changing rooms for the workers, storages for materials as well as household and hazardous waste disposal sites);• Rehabilitation of the main building (interior plastering and painting, replacement of doors);

	<ul style="list-style-type: none"> • Demolition of the existing boiler building and construction of the new one; • Rehabilitation of the external utility networks and installation of the new ones (water supply, sewage, gas, heating, ventilation and electrical networks); • Installation of fire alarm and firefighting system; • Upgrading of the school’s adjacent territory, including (arrangement of pathways, external lighting, benches). <p>Due to works, 1,226 m³ of soil will be excavated, of which 340 m³ is topsoil. In accordance with the requirements of the technical regulations approved by the Resolution N424 of the Government of Georgia dated December 31, 2013, the topsoil will be temporarily stored on the construction site. The excavated soil will be fully reused on the site for landscaping purposes, such as the external perimeter of the sports square, the foundation of the fence, the green layer of the park to be arranged in the school, and the leveling of the greenery and other surfaces.</p> <p>There are 86 broadleaf and coniferous plants located in the territory. According to the design of rehabilitation works, 8 trees will have to be cut – 4 of which is Mediterranean cypress (<i>Cupressus sempervirens</i>), one - Crepe myrtle (<i>Lagerstroemia</i>), one Tilia dasystyla (<i>Tilis caucasica</i>), one Apple (<i>Malus spp</i>), and one Fig (<i>Ficus carica</i>). None of these species belong to the Red List of Georgia. Before starting construction works, the contractor shall obtain tree-cutting permission from Telavi City Hall. The trees shall be cut under supervision of designated specialist.</p> <p>The SP does not involve land acquisition or physical relocation, nor does it result in economic displacement (e.g., for formal or informal vendors). In case renovation activities have to be undertaken in parallel with the teaching process, the staff of the school and the children will be temporarily moved to the Telavi N8 schools. MES will ensure all temporary arrangements for teaching and transportation of students to the alternative locations. Special attention will be given to the vulnerable/minority groups.</p> <p>The nearest residential building to the school is approximately in 13 m distance.</p>		
Institutional arrangements (WB)	Task Team Leader: Shiro Nakata		Safeguards Specialists: Darejan Kapanadze – <i>Environment</i> Davit Jijelava – <i>Social</i>
Implementation arrangements (Borrower)	Implementing entity: Municipal Development Fund of Georgia	Works supervisor: Eptisa Servicios de Ingenieria S.L. Spain	Works contractor: MC Group LTD
SITE DESCRIPTION			
Name of institution whose premises are to be rehabilitated	Telavi N 2 public school		
Address and site location of institution	N 61 Tamar Mepe street., Telavi, Tel: 577677190		

<p>whose premises are to be rehabilitated</p>	<p>Email: telavi2@mes.gov.ge</p>
<p>Who owns the land? Who uses the land (formal/informal)?</p>	<p>The land plot is under the State ownership</p>
<p>Description of physical and natural environment, and of the socio-economic context around the site</p>	<p>The SP territory is located in Telavi in Kakheti Region. Telavi Municipality is bordered on the north and west by Akhmeta Municipality, on the northeast by the Republic of Dagestan, on the east by Kvareli Municipality, on the south-east by Gurjaani Municipality, and on the south-west by Sagarejo Municipality. A large part of the municipal lands is occupied by deciduous forests.</p> <p>The main hydrological artery of Telavi Municipality is formed by the Alazani River and its basin. The central part of Telavi Municipality is spread on the Alazani plain and is bordered on the south-west by the Gombori ridge, and on the northeast by the Kakheti Caucasus.</p> <p>From a geomorphological point of view, the study area is a part of the foothills that gradually flows into the terrace of the Alazani River, the terrain of which is technogenic, slightly sloping to the north-east of the river and whose absolute markings range from 656.20-666.90 meters within the study area.</p> <p>No adverse physical geological processes (landslides, karst, collapses, etc.) are observed at and around the study site.</p> <p>According to PN 01.05-08 ("Construction Climatology"), the main climatic characteristics of the study area are as follows: Average temperature of the year +11.8⁰ C; Absolute minimum temperature - -23.0⁰ C; Absolute maximum temperature - +38.0⁰ C; Precipitation per year - 794 mm; Maximum wind speed once in 20 years - 25.0 m/s; Wind prevailing direction - West; Snow cover pressure - 0.50 kpa; Number of days of snow cover - 33; Normal depth of seasonal freezing of soils - 0 cm.</p> <p>Existence of Archeological heritage near the designing territory is not revealed.</p> <p>Telavi Municipality consists of 27 administrative units and 30 settlements. According to the National Statistics Office of Georgia, the population of Telavi Municipality as of 1 January 2021, is 55.1 thousand people. 19.8 thousand people live in urban areas and 35.4 thousand people in rural areas.</p> <p>There are 27 public and 1 private school as well as 32 nursery schools in the municipality. The number of pupils at schools is 8 728. There are 3 068 children enrolled in nursery schools. There are 27 libraries (22 in the villages, 5 in the town), 1 youth house, 1 college, 1 university, 5 music schools, 1 professional music school and 1 art school in Telavi municipality.</p> <p>The school to be rehabilitated is attended by 431 pupils from about 100 local households. If renovation is to be undertaken in parallel with the teaching process, the staff of the school and the children will be temporarily moved to Telavi N8</p>

	<p>School. MES will ensure all temporary arrangements for teaching and transportation of students to the alternative locations. Special attention will be given to the vulnerable/minority groups.</p>
<p>Locations and distance to material sourcing, especially aggregates, water, stones</p>	<p>Water will be available at the construction site from the municipal water supply system.</p> <p>Distance to the nearest licensed borrow pit on the river Turdo near Ikalto is approximately in 3-4 km radius.</p> <p>The nearest legal landfill for non-hazardous waste near the SP area is approximately 3-4 km away located in village Vardisubani, Telavi Municipality. The landfill also receives construction waste.</p>
<p>LEGISLATION</p>	
<p>National & local legislation & permits that apply to project activity</p>	<p>I2Q Project implemented in accordance with the World Bank's safeguard policy OP/BP 4.01 - Environmental Assessment. Based on this policy, present subproject is classified as environmental category "B" and the present ESMP is developed for rehabilitation works according to the principles of OP/BP 4.01 and ESMF of I2Q Project.</p> <p>Under the Georgian legislation, school rehabilitation does not require assessment of an environmental impact and issuance of an Environmental Decision. However, with the national regulation system:</p> <ul style="list-style-type: none"> (i) Construction materials must be obtained from licensed providers, (ii) If the Contractor wants to open a quarry, an appropriate license must be obtained from the National Agency of Minerals Resources under the Ministry of Economy and Sustainable Development, (iii) Suppose over 200 tons of non-hazardous waste or over 1000 tons of inert materials or over 120 kg of hazardous waste is generated annually due to the contractor's activities. In that case, the contractor shall prepare and obtain approval of the Ministry of Environmental Protection and Agriculture (MoEPA) on the Waste Management Plan, prepare the report on waste inventory, and appoint an environmental manager, whose identity information should be submitted to the MoEPA following the requirements of the Waste Management Code. (iv) Construction waste should be disposed at the official landfill based on the agreement with the Solid Waste Management Company or placed at the pre-selected site officially agreed with local self-government (v) The topsoil shall be removed and stored in accordance with the requirements stipulated in the Resolution N424 of the Government of Georgia of December 31, 2013, on the Removal, Storage, Use, and Reclamation of Topsoil. (vi) Sites for the temporary storage of earth and construction waste should be authorized by City Hall of Telavi Municipality.

	<p>(vii) GOST and SNIP norms must be adhered.</p> <p>For tree cutting or replanting during the SP implementation, the Construction Contractor will inventor the trees to be cut down or to be replanted before starting the construction and submit to MoEPA (for Red Listed tree species) and local City Hall (for trees not included in Red List) for obtainment tree cutting permission. The permission document will include the compensation measures based on the presented inventory. The compensation fees will be paid within the scope of the project as well as compensation activities will be implemented by the construction contractor. The trees shall be cut under the supervision of a designated specialist.</p>
--	---

GRIEVANCE REDRESS MECHANISM

A grievance redress mechanism (GRM) will be available to allow project-affected people (PAP) appealing any action or decision on which they disagree.

PAPs will be informed about the available GRM during public consultations and through distributing of brochures prior to commencement of works. In addition, an announcement with relevant information will be displayed on the information boards in the lobbies of buildings of local municipality. APs will be fully informed of their rights and of the procedures for addressing complaints either verbally or in writing during pre-contraction, construction, and operation periods. Care will always be taken to prevent grievances rather than going through a redress process.

Received grievances will be lodged to the Ministry of Education and Science of Georgia (MES) and to the MDF. As for grievance monitoring MES and MDF registers, all received compliances, comments, and how the compliance will be addressed. During public consultations, the local population will be informed about the grievance redress process and received information about contact persons.

The contact person from the MES is Marine Zhvania(Tel: +995 577 27 88 41, marina.zhvania@iiq.gov.ge, 0102 Tbilisi, Dimitri Uznadze N 52);

The contact person from the MDF is David Arsenashvili (Tel: +995 599 019 183, feedback@mdf.org.ge, 150 Davit Aghmashenebeli ave., 4th floor, 0112 Tbilisi, Georgia)

PUBLIC CONSULTATION

<p>Identify when / where the public consultation process will take place</p>	<p>On April 11 , 2023, the MDF and the MoES organized public consultation to discuss the Project and Environmental and Social Screening Report, Environmental, and Social Management Plan prepared for the sub-project “Reconstruction / Rehabilitation of Telavi N2 Public School”. The meeting was carried out in the Telavi N2 public school building, Telavi Municipality. The specific place was selected according to the project specification. Consultation meeting details (date, time and contact information) were included in the announcement. The announcements were posted on the streets near the SP territory, as well as on the school information board and on the websites of the MDF and MoES.</p>
--	---

ATTACHMENTS

- Attachment 1: Ortho Photo
- Attachment 2: General Plan
- Attachment 3: Cadastral Information
- Attachment 4: Cadastral Plan

Attachment 5: Site photos

Attachment 6: Minutes of public consultation on the draft ESMP

Attachment 7: Agreements/licenses (to be provided)

PART B: SAFEGUARDS INFORMATION

ENVIRONMENTAL /SOCIAL SCREENING			
Will the site activity include/involve any of the following?	Activity/Issue	Status	Triggered Actions
	1. Rehabilitation	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	If yes, see Section A below
	2. New construction	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If yes, see Section A below
	3. Individual wastewater treatment system	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If yes, see Section B below
	4. Historic building(s) and districts	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If yes, see Section C below
	5. Acquisition of land ¹	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If yes, see Section D below
	6. Impacts on land and property use	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If yes, see Section E below
	7. Hazardous or toxic materials ²	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If yes, see Section F below
	8. Impacts on forests and/or protected areas	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If yes, see Section G below
	9. Handling / management of medical waste	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If yes, see Section H below
	10. Traffic and pedestrian safety	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	If yes, see Section I below
	11. Community and labor health and safety	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	If yes, see Section J below

¹ Land acquisitions includes displacement of people, change of livelihood encroachment on private property this is to land that is purchased/transferred and affects people who are living and/or squatters and/or operate a business (kiosks) on land that is being acquired.

² Toxic / hazardous material includes but is not limited to asbestos, lead-containing and other toxic paints, noxious solvents, etc.

PART C: MITIGATION MEASURES

ACTIVITY	PARAMETER	MITIGATION MEASURES CHECKLIST
0. General Conditions	Notification and Worker Safety	<ul style="list-style-type: none"> (a) Obtain all legally required permits for construction, extraction, natural construction materials, disposal of waste, and others as relevant. (b) Ensure the supply of personal protective equipment to stall and personnel following good international practice (always hardhats, as needed masks and safety glasses, harnesses, and safety boots), and control its use. (c) Signpost worksites to inform workers of key rules and regulations to follow. (d) Put up information on the company undertaking works at each worksite and provide contact information. (e) Workers’ PPE will comply with international good practice (always hardhats, as needed masks and safety glasses, harnesses and safety boots)
A. General Rehabilitation and /or Construction Activities	Air Quality	<ul style="list-style-type: none"> (a) Keep demolition debris in a controlled area and spray with water to reduce debris dust. (b) Suppress during pneumatic drilling/wall destruction by ongoing water spraying and/or installing dust screen enclosures at the site. (c) Keep the surrounding environment (sidewalks, roads) free of debris to minimize dust. (d) There will be no open burning of construction / waste material at the site. (e) There will be no excessive idling of construction vehicles at sites. (f) Truck loads should be confinement and protected with lining.
	Noise	<ul style="list-style-type: none"> (a) Limit construction noise to daytime working hours. (b) During operations, the engine covers of generators, close air compressors, and other powered mechanical equipment, and place equipment as far away from residential areas as possible (c) The maximum allowed speed should be restricted.
	Water Quality	<ul style="list-style-type: none"> (a) Establish appropriate erosion and sediment control measures such as hay bales and/or silt fences to prevent sediment from moving off-site and causing excessive turbidity in nearby streams and rivers. (b) Wash construction vehicles and machinery only in designated areas where runoff will not pollute natural surface water bodies. (c) Lubricants, fuel, and solvents should be stored and used for servicing machinery exclusively in the designated sites, with adequate lining of the ground and confinement of possible operation and emergency spills. Spill containment materials (sorbents, sand, sawing, chips etc.) should be available on construction site.
	Waste management	<ul style="list-style-type: none"> (a) Minimize the amount of generated waste to the extent possible. (b) Separate various types of generated waste and re-use / recycle relevant types of waste to the possible extent.

		<p>(c) Allocate sites for temporary on-site storage of various types of waste. Do not allow the accumulation of excessive amounts of waste on-site.</p> <p>(d) Obtain formal arrangements with municipal authorities to dispose of household waste and final placement of excess material (inert construction waste).</p> <p>(e) Make timely arrangements for the disposal or hand-over of hazardous waste to licensed companies.</p>
	Material supply	<p>(f) Use existing plants, quarries, or borrow pits with appropriate official approval or valid operating license.</p> <p>(g) Obtain licenses for any new quarries and/or borrowing areas if their operation is required.</p> <p>(h) Reinstate used sections of quarries and/or borrowing areas as extraction proceeds on or properly closed quarries if extraction completed and license expired.</p> <p>(i) Haul materials in off-peak traffic hours.</p> <p>(j) Place speed regulating, diverting, and warning signs for traffic as appropriate.</p>
	Earthworks	<p>(a) Topsoil should be stripped before starting of earthworks.</p> <p>(b) Proper topsoil storage practice should be applied to ensure to maintain physical-chemical and biological activity of the soil; Temporary protective silt fencing should be erected to avoid erosion (wash down);</p> <p>(c) Stored topsoil should be used for reinstatement and landscaping.</p> <p>(d) Topsoil from the sites, which will not be reinstated to the initial conditions will be distributed carefully on the surrounding area.</p> <p>(e) Topsoil will be reinstated separately from subsoil, with care taken to avoid mixing of the materials. The topsoil reinstatement will be sufficient to restore the fertile depth to the initial conditions as judged by the topsoil strip during visual observation and comparison of the reinstated site and adjacent land. When replacing the topsoil Contractor will program the works such that the areas furthest away from the stockpiles are reinstated first with reinstatement getting progressively closer to the stockpiles, thus reducing the number of vehicle movements over the reinstated topsoil. The reinstated topsoil will then be harrowed, where practical, to protect the stability and promote vegetative growth.</p> <p>(f) In case chance find is encountered in the course of earth works, the contractor must immediately stop any physical activity on site and informs the MDF. The MDF promptly notifies the Ministry of Culture and Monument Protection, which takes over responsibility for the following course of action. Works may resume only upon receipt of written permission from the Ministry of Culture and Monument Protection.</p>
F. Hazardous or toxic materials	Toxic / hazardous waste management	<p>(a) Temporarily storage on site of all hazardous or toxic substances will be in safe containers labeled with details of composition, properties, and handling information</p> <p>(b) The containers of hazardous substances shall be placed in a leak-proof container to prevent spillage and leaching</p> <p>(c) The wastes shall be transported by specially licensed carriers and disposed in a licensed facility.</p> <p>(d) Paints with toxic ingredients or solvents or lead-based paints will not be used</p>

PART D: MONITORING PLAN

Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
CONSTRUCTION PHASE						
Supply with construction materials	Purchase of construction materials from the officially registered suppliers	In the supplier's office or warehouse	Verification of documents	During the conclusion of the supply contracts	To ensure technical reliability and safety of infrastructure	MDF, Construction supervisor
Transportation of construction materials and waste Movement of construction machinery	Vehicles and machinery are kept in standard technical condition; Truck loads are confined and protected with lining; Established hours and routes of transportation are respected	Construction site	Inspection	Unannounced inspections during work hours and beyond	Limit pollution of soil and air from emissions; Limit nuisance to local communities from noise and vibration; Minimize traffic disruption.	MDF, Construction supervisor, Traffic Police
Earthworks	Temporary storage of excavated material in the pre-defined and agreed upon locations; Backfilling of the excavated material and/or its disposal to the formally designated locations; In case of chance finds immediate suspension of works, notification of the Ministry of Culture and	Construction site	Inspection	In the course of earth works;	Prevent pollution of the construction site and its surroundings with construction waste; Prevent damage and loss of physical cultural resources; Prevent topsoil losses.	MDF, Construction supervisor

	<p>Monument Protection, and resumption of works exclusively upon formal consent of the Ministry.</p> <p>Topsoil is striped before starting of the earthworks;</p> <p>Proper topsoil storage practice is applied;</p> <p>Temporary protective silt fencing is erected;</p> <p>Striped topsoil is used for reinstatement and landscaping.</p>					
Sourcing of the natural construction material	<p>Purchase of material from the existing suppliers if feasible;</p> <p>Obtaining of extraction license by the works contract and strict compliance with the license conditions;</p> <p>Terracing of the borrow area, backfilling to the exploited areas of the borrow site, and landscape harmonization;</p> <p>Excavation of river gravel and sand from outside of the water stream, arrangement of protective barriers of gravel between excavation area and the water stream, and no entry of machinery into the water stream.</p>	Borrowing areas	<p>Inspection of documents</p> <p>Inspection of works</p>	In the course of material extraction	<p>Limiting erosion of slopes and degradation of ecosystems and landscapes;</p> <p>Limiting erosion of riverbanks, water pollution with suspended particles, and disruption of aquatic life.</p>	MDF, Construction supervisor


Generation of construction waste	The temporary storage of construction waste in specially allocated areas; Timely disposal of waste to the formally designated locations	Construction site; Waste disposal site	Inspection	Periodically during construction and upon complaints	Prevent pollution of the construction site and nearby area with solid waste	MDF, Construction supervisor
Traffic disruption and limitation of pedestrian access	Installation of traffic limitation/diversion signage; Storage of construction materials and temporary placement of construction waste in a way preventing congestion of access roads and school area	At and around the construction site	Inspection	In the course of construction works	Prevent traffic accidents; Limit nuisance to residents	MDF, Construction supervisor
Workers' health and safety	Provision of uniforms and safety gear to workers; Provision of potable water and lavatories for men and women at worksite; Informing of workers and personnel on the personal safety rules and instructions for operating machinery/equipment, and strict compliance with these rules/instructions; Adoption and adherence to plan for preventing spread of COVID-19 infection and action in response to the possible outbreak.	Construction site	Inspection	Unannounced inspections in the course of work	The limited occurrence of on-the-job accidents and emergencies	MDF, Construction supervisor

Works within settlement	<p>Informing affecting population on the upcoming works and any temporary disruptions of municipal service provision that may occur during works;</p> <p>Observance of the established working hours during daytime, minimizing noise and dust emissions, limiting speed of moving construction vehicles and machinery.</p>	Construction site	Inspection	Recurrent	Ensure the safety of residents and minimize nuisance	MDF, Construction supervisor
OPERATION PHASE						
Generation of waste from maintenance of rehabilitated school	Proper management of solid waste	Municipal area	Inspection	Throughout operation of the school	Prevent pollution with solid waste	MES

Attachment 1: Ortho Photo



Attachment 2: General Plan



გვარჯივანი/EXPLANATION	
1	მთავარი შენობა/MAIN BUILDING
2	სპორტული დარბაზი/SPORT
3	საქაბე/BOILER
4	სპორტული მოედანი/FIELD

პრობოთი აღნიშვნები/SYMBOLS	
ღერძის აღნიშვნა/ Symbol for axis	
დასარგავი ხეები/ New Bush	
დასარგავი ხე/ New Tree	
განათების ბიძი - 69ჲ/ Lighting - 69p.	
საჩევე ურბი - 12ჲ/Trash Holder - 12p.	
სეკი - 12ჲ/ Chair - 12p.	
წყლის ბევი - 4ჲ/ Water - 4p.	
პარკინგი/ Parking	
კარი/ Door	
პრობოთი აღნიშვნები/SYMBOLS	
ღერძის აღნიშვნა/ Symbol for axis	
წყლის გადართვის მიმართულება/ Water flow direction	
პროფილირებული თურქეტი/Profiled tin	
გაზი/ Gas pipes	
მ. დ. კაბევი/ High voltage wiring	
წყლის ბევი/ Water pipes	

Attachment 3: Cadastral Information



მისი (კანკაი ქიჩის) საკადასტრო კოდი **N 53.20.35.238**

ამონაწერი საჯარო რეესტრიდან

განცხადების რეგისტრაცია
N 882015382829 - 09/07/2015 10:35:29

მომზადების თარიღი
14/07/2015 17:10:28

საკუთრების განყოფილება

ზონა თელავი	სექტორი ქ. თელავი	კვარტალი	ნაკვეთი	ნაკვეთის საკუთრების ტიპი:საკუთრება ნაკვეთის დანიშნულება: არასასოფლო სამეურნეო დამუშავებელი ფართობი: 10296.00 კვ.მ. ნაკვეთის წინა ნომერი:53.17.32.011; შენიშვნა-ნაგებობის ჩამონათვალი: N1, N2, N3, N4, N5 სხვა ფართი:საერთო ფართი N1-2934.2კვ.მ., N2-215 კვ.მ., N3-14 კვ.მ., N4(აგზი), N5-25.8 კვ.მ.
53	20	35	238	

მისამართი: თელავი , ქუჩა თამარის , N 61

მესაკუთრის განყოფილება

განცხადების რეგისტრაცია : ნომერი 532004002236 , თარიღი 01/09/2004

უფლების დამადასტურებელი დოკუმენტი:

- სარეგისტრაციო მოწმობა N8/982
- ცნობა-დახასიათება N2653 , დამოწმების თარიღი:31/08/2004 , ქ. თელავის გეკ.ინვენტარიზაციის ბიურო

მესაკუთრები:
სახელმწიფო

მესაკუთრე:
სახელმწიფო

აღწერა:

იპოთეკა

საგადასახადო გირავნობა:

რეგისტრირებული არ არის

სარგებლობა

განცხადების
რეგისტრაცია
ნომერი
882015382829
თარიღი 09/07/2015
10:35:29

უფლების
რეგისტრაცია: თარიღი
14/07/2015

მოსარგებლე: სსიპ ქალაქ თელავის N2 საჯარო სკოლა
მესაკუთრე: სახელმწიფო,
საგანი: 10296 კვ.მ მიწის ფართი და მასზე მდებარე შენობა ნაგებობები;
ვალა: არსებობის ვალით;

ბრძანება, რეესტრის ნომერი N1/5-343, დამოწმების თარიღი 03/07/2015, სსიპ სახელმწიფო
ქონების ეროვნული სააგენტო

ვალიდებულება

ვალადა/აკრძალვა:

რეგისტრირებული არ არის

მოვალეთა რეესტრი:

რეგისტრირებული არ არის

"ფიზიკური პირის მიერ 2 წლამდე ვალით საკუთრებაში არსებული მაგნიტული აქტივის რეალიზაციისას, აგრეთვე საგადასახადო წლის განმავლობაში 1000 ლარის ან მეტი ღირებულების ქონების სახურავ მფლობელის სამეცხოველო გადასახადი გადახდის ვალდებულება საანგარიშო წლის მომდევნო წლის 1 აპრილამდე, რის შესახებაც აღნიშნული ფიზიკური პირი იმავე ვადაში წარუდგენს დეკლარაციას საგადასახადო ორგანოს. აღნიშნული ვალიდებულების შექსრულებლობა წარმოადგენს საგადასახადო სამართილდარღვევას, რაც იწვევს პასუხისმგებლობას საქართველოს საგადასახადო კოდექსის XVIII თავის მხედვით."

- დოკუმენტის ნამდვილობის გადამოწმება შესაძლებელია საჯარო რეესტრის ეროვნული სააგენტოს ოფიციალურ ვებ-გვერდზე www.napr.gov.ge;
- ამონაწერის მიღება შესაძლებელია ვებ-გვერდზე www.napr.gov.ge, ნებისმიერ გეოგორიულ სარეგისტრაციო სამსახურში, იუსტიციის სახლებსა და სააგენტოს ავტორიზებულ პირებთან;
- ამონაწერში გექსიკური ხარვეზის აღმოჩენის შემთხვევაში დაგვიკავშირდით: 2 405405 ან პირადად შეგვით განაცხადო ვებ-გვერდზე;
- კონსულტაციის მიღება შესაძლებელია იუსტიციის სახლის ცხელ ხაზზე 2 405405;
- საჯარო რეესტრის თანამშრომელთა მხრიდან უკანონო ქმედების შემთხვევაში დაგვიკავშირდით ცხელ ხაზზე: 08 009 009 09
- თქვენითვის საინტერესო ნებისმიერ საკითხთან დაკავშირებით მოგვეწერეთ ელ-ფოსტით: info@napr.gov.ge


Attachment 4: Cadastral Plan



საქართველოს იუსტიციის სამინისტრო
საჯარო რეგისტრის ეროვნული სააგენტო
საკადასტრო გეგმა

მთავის ნაკვეთის საკადასტრო კოდი: 53 20 35 238
განცხადების რეგისტრაციის ნომერი: 882015345716
მთავის ნაკვეთის ფართობი: 10296 კვ.მ.
ღანწიშეუბრა: არასასოფლო-სამეურნეო

მომზადების თარიღი: 24.06.15



საჯარო რეგისტრის ეროვნული სააგენტო: თბილისი 0102 წმ. ნიკოლოზისნ. მუშის ქ. 2 ტელ: (995 32) 91 04 27; ფაქს: (995 32) 91 03 41
თელავის ხარვეზიტრეკაციო სამსახური. ქ. თელავი, 2200 ჩიხელის ქ. № 35

www.napr.gov.ge

Attachment 5: Site photos



Innovation, Inclusion and Quality Project (Georgia I2Q Project)

Reconstruction/Rehabilitation of Telavi N 2 Public School

Public Consultation meeting on Project and Environmental and Social Screening Report and Environmental and Social Management Plan

On April 11, 2023, the Municipal Development Fund of Georgia (MDF) and the Ministry of Education and Science of Georgia (MoES) organized public consultation to discuss the design, Environmental and Social Screening Report, and Environmental and Social Management Plan (ESMP) prepared for the sub-project (SP) "Reconstruction/Rehabilitation of Telavi N 2 Public School". The meeting was carried out in the Telavi N2 public school building, Telavi Municipality. The specific place was selected according to the project specification. Consultation meeting details (date, time and contact information) were included in the announcement. The announcements were posted on the streets near the SP territory, as well as on the school information board and on the websites of the MDF and MoES.

The consultation aimed to inform the interested parties about the SP, scheduled works under the SP, its potential negative/positive impacts on the natural and social environment, and their prevention or mitigation measures.

Those present at the meeting from the Telavi N2 public school:

Mariam Natsvlishvili– Director of the Telavi N2 public school.

Nazi Mchedlishvili;

Tina Daghundadze;

Eter Mokvarashvili;

Nona Otashvili;

Nana Berikashvili;

Lia Calashvili;

Magda Zatakashvishvili;

Tamari Lazarashvili;

Nana Khandjaliashvili;

Ketevan Chincharauli;

Meri Lazariashvili;

Lali Gogijanishvili;

Manana Kavtaradze;

Vakhtang Bidzinashvili;

Malkhaz Kuparashvili;

Nino Beriashvili;

Ana Mervelashvili;

Izi Kilesashvili;

Nunu Peikrishvili;

Mariam Aliashvili;

Ekatrerine Khucishvili.

Representatives of MoES:

Marine Zhvania – GRM contact person

Representatives of the Municipal Development Fund of Georgia:

Salome Meparishvili - Environmental Specialist;

Nona Chichinadze – Social and Gender specialist;

David Arsenashvili – Resettlement Consultant, (GRM contact person);

Salome Meparishvili opened the meeting and presented representatives of the MDF and MoES and the meeting objectives. He briefly introduced SP and discussed in detail all the rehabilitation works planned under the SP. She also briefly introduced all the rehabilitation works: how will all the stages be executed. During the first stage the demolition works will be conducted. After will be followed the structural strengthening and MEP works. Finally fit-out and landscaping works will be executed.

Salome Meparishvili explained that according to the Environmental Assessment Code of Georgia, the SP does not require the Environmental Decision from the Ministry of Environmental Protection and Agriculture (MEPA). However, to ensure the SP's environmental and social safety, MDF is responsible for following the World Bank (WB) safeguard policies. Therefore, she presented the WB's social and environmental screening procedures and presented the ESMP elaborated for this SP.

She briefly discussed ESMP's content and structure. She presented the environmental, social, public relations, and labor-management measures described in the document. As an essential part of the ESMP, she informed the attendees about potential environmental and social risks associated with this SP and mitigation measures to prevent or minimize those negative impacts.

She mentioned that there are 86 broadleaf and coniferous plants located in the territory. According to the design of rehabilitation works, 8 trees will have to be cut, during the construction work removed topsoil will be temporarily stored on the construction site, excavated soil will be fully reused on site territory for yard landscaping.

Salome Meparishvili mentioned that EMP forms an integral part of the civil works contract. Therefore, thorough implementation of the ESMP measures to protect the social and natural environment and human health is obligatory for the work contractor. She also discussed the environmental monitoring aspects, responsible parties for the environmental supervision, and reporting procedures during the SP implementation.

David Arsenashvili mentioned that, according to the project scale the SP doesn't envisage land take or resettlement, as well as economic displacement (for example, for formal or informal vendors). He also mentioned that if renovation activities are to be undertaken in parallel with the teaching process, the staff of the school and the children will be temporarily moved to alternative School. The MoES will ensure all temporary arrangements for teaching and transportation of students to the alternative locations, if necessary. He informed the participants about procedures and the importance of the Grievance Redress Mechanism established at MDF. Shared information about contact persons for communication, in case of existence of any complaints concerning environmental or social issues and/or expressing the comments and suggestions. David provided information regarding billboards where they can find GRM contact information (phone numbers and emails), complaint boxes that will be available at every construction site and grievance forms for anonymous complaints. He distributed brochures with GRM contact information through the audience.

Nona Chichinadze presented to the audience information on the public engagement, feedback mechanisms and gender-related issues. Leaflets regarding harassment and violence were distributed among the participants. Questionnaire on Social and Gender Issues has been filled.


At the end of the meeting, the audience participated in a Q&A session concerning the presented issues; they posed the following questions:

Questions and Remarks:	Answers and Comments:
When construction work will began?	Construction work begin when tender procedure will finished.
Where the studding process will continues during construction works?	The staff of the school and the children will be temporarily moved to the Telavi N8 school.

The participants expressed their gratitude and noted that the implementation of this SP is highly important and the priority for the pupils, teachers, parents, and local population.

Attendees expressed their positive attitude towards the project.

Photo materials are enclosed.



List of Attendees:

თელავის N2 საჯარო სკოლის რეკონსტრუქცია/რეაბილიტაცია

Reconstruction/Rehabilitation for Telavi N2
Public School

შეხვედრაზე დამსწრეთა რეგისტრაციის ფურცელი

Public Consultation Meeting - 11.04.2023

List of Attendees

#	სახელი და გვარი / Full Name	მისამართი / Address	ორგანიზაცია / Organization	საკონტაქტო ინფორმაცია / Contact Information	ხელმოწერა / Signature
1	ნანი მჭედლიძე	აივანოვ - ხ-ნი სოფ. მარაუხი		551-99-88-19	
2	თინა ფლორდუჩიძე	ხესიურის ქუჩა 46	თელავის მ.ს.ს.სკ	577-677-202	
3	გიორგი ჯიქიაშვილი	ჩოგბიძის ა/შ		551-308-840	
4	ნინო ჯამბუაძე	მინაბერი 10		592 436 600	
5	მანანა ჭეიძე	ყმბეკი ქ. N10	თელავის მ.ს.ს.სკ	577 02 3811	
6	ლია ლომიძე	ჭიჭიჭიძის ქ. 6	თელავის მ-2 ს.ს.ს.სკ	577 677 174	
7	მადე ფეხვაძე	თელავის რაიონი	თელავის მ-2 ს.ს.ს.სკ	595-04-36-09	

8	თამარი მანუჩარაძე	თელავის რაიონი N18	თელავის მ.ს.ს.სკ	561 206 280	
9	თამარი ყურაშვილი	ქ.თელავის ქ.მინაბერი N18	სსიპ თელავის მ-2 ს.ს.ს.სკ	593514041	
10	ნანა მანუჩარაძე	თელავის რაიონი	სსიპ თელავის მ-2 ს.ს.ს.სკ	577 677 183	
11	ქეთევან ჯიქიაშვილი	თელავის რაიონი N1	სსიპ თელავის მ-2 ს.ს.ს.სკ	577-34-39-31	
12	მედი მანუჩარაძე	თელავის რაიონი	სსიპ თელავის მ-2 ს.ს.ს.სკ	599-983-951	
13	ლევან ჯიქიაშვილი	თელავის რაიონი N18	სსიპ თელავის მ-2 ს.ს.ს.სკ	577-677-186	
14	მანანა ჯიქიაშვილი	თელავის რაიონი N86	სსიპ თელავის მ-2 ს.ს.ს.სკ	591 057 880	
15	ვანესა მანუჩარაძე	თელავის რაიონი N18		592 04 7439	
16	მარიამ ჯიქიაშვილი	თელავის რაიონი N55		557 44 3010	
17	ნინო ჯიქიაშვილი	თელავის რაიონი N25	თელავის მ.ს.ს.სკ	577 677 172	
18	მარიამ მანუჩარაძე	თელავის რაიონი N17	სსიპ თელავის მ-2 ს.ს.ს.სკ	577677190	
19	ნა მანუჩარაძე	თელავის რაიონი N18	სსიპ თელავის მ-2 ს.ს.ს.სკ	598-25-10-90	

20	ն Երևանի քաղաքի	599 05-51-25	ն. Մարտիրոսյան
21	Բյուր 230/Կոնստանդնուպոլսի փ/24		
22	Բյուր 230/Կոնստանդնուպոլսի փ/11 քաղաքի և Երևան	599 677 207	Երևանի քաղաքի
23	Վրաստանի քաղաքի Երևան	593 52-10-71	Երևանի քաղաքի
24	Սյունիքի մարզի քաղաքի Ժամ. ԿՈՒՅՑ	5681128-22	
25			
26			
27			
28			
29			
30			

The present minutes were prepared on April 14 , 2023, by the MDF representatives.

Attachment 7. Agreements/Licenses
Agreement for construction waste disposal

ხელშეკრულება სამშენებლო ნარჩენების გატანის შესახებ

1 სექტემბერი, 2023 წ.

1. მხარეები

წინამდებარე ხელშეკრულება დადებულია 2023 წლის 1 სექტემბერს, ერთი მხრივ შპს „ემ-სი გრუპი“ (ს.კ.: 216451890) წარმოდგენილი მისი დირექტორის, რევაზ გვასალიას სახით და მეორეს მხრივ, ინდ. მენარმე ლადი ელიზბარაშვილი (ს.კ.: 20001015773) სახით, რომლებიც მოქმედებენ მოქმედი კანონმდებლობის საფუძველზე.

2. ხელშეკრულების საგანი

2.1 ინდ. მენარმე ლადი ელიზბარაშვილი იღებს ვალდებულებას უზრუნველყოს ქ. თელავის N2 საჯარო სკოლის რეაბილიტაციის ფარგლებში წარმოქმნილი სამშენებლო ნარჩენების გატანა კანონმდებლობით დადგენილი წესით.

3. მომსახურების ღირებულება და ანგარიშსწორების პირობები

3.1 შპს „ემ-სი გრუპი“ უზრუნველყოფს მომსახურების ღირებულების ანაზღაურებას.

4. მხარეთა უფლება-მოვალეობები

4.1 ინდ. მენარმე ლადი ელიზბარაშვილი იღებს ვალდებულებას უზრუნველყოს ქ. თელავის N2 საჯარო სკოლის რეაბილიტაციის ფარგლებში წარმოქმნილი სამშენებლო ნარჩენების გატანა (შემდგომი განთავსებით) კანონმდებლობით გათვალისწინებული წესისა და მოთხოვნების დაცვით.

4.2 შპს „ემ-სი გრუპი“ იღებს ვალდებულებას უზრუნველყოს ინდ. მენარმე ლადი ელიზბარაშვილის ინფორმირება სამშენებლო ნარჩენების გატანის საჭიროებისას.

5. ხელშეკრულებაში ცვლილების შეტანა და ხელშეკრულების შეწყვეტა

5.1 ხელშეკრულებაში ნებისმიერი ცვლილების, დამატების შეტანა შესაძლებელია მხოლოდ წერილობითი ფორმით, მხარეთა შეთანხმების საფუძველზე;

5.2 შპს „ემ-სი გრუპი“ უფლებამოსილია ცალმხრივად განყვიტოს ხელშეკრულება სათანადო პირობების არსებობის შემთხვევაში;

5.3 ხელშეკრულება ასევე შეიძლება შეწყდეს მხარეთა ინიციატივით, ურთიერთშეთანხმების საფუძველზე.


6. ხელშეკრულების მოქმედების ვადა

6.1 ხელშეკრულება ძალაში შედის მხარეთა მიერ ხელმოწერისთანავე;

6.2 ხელშეკრულების მოქმედების ვადა ამოწურულად ჩაითვლება ამ ხელშეკრულებით გათვალისწინებული პირობების შესრულებისთანავე.

7. მხარეთა რეკვიზიტები

„მიმწოდებელი“	„მიმღები“
<p>შპს „ემ-სი გრუპი“-ს (ს.კ.: 216451890)</p> <p>დირექტორი რევაზ გვასალია</p> <p>ხელმოწერა:</p>	<p>ინდ.მენარაშვილი ლადი ელიზბარაშვილი</p> <p>ს/კ 20001015773</p> <p>იურდიული მისამართი: ქ.თელავი კავკასიონის ქ.-N61</p> <p>ა/ნ ნომერი GE24BG000000131195788</p> <p>ხელმოწერა:</p>



(რევაზ გვასალია)

